

<b>Project Name:</b>	<b>Date:</b>
<b>Address/Phone:</b>	

- |   | YES                      | NO                       |
|---|--------------------------|--------------------------|
| 1. Are modules connected properly per Codes and Installation Manual?<br>(Installation, Operation & Maintenance (IOM) Manual is available at <a href="http://www.climacoolcorp.com">www.climacoolcorp.com</a> ). | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. Is there a 60 mesh strainer on the inlet water of each loop? (4 pipe SHC has two (2) loops)<br>(Fill water to chiller being sure to pass through a minimum of 60 mesh strainer).                             | <input type="checkbox"/> | <input type="checkbox"/> |
| 3. Is chilled water system filled, flushed and all air purged from system?<br>(All air <b>must be</b> purged from system prior to startup. See "Filling the Water System" in IOM).                              | <input type="checkbox"/> | <input type="checkbox"/> |
| 4. Are all pumps tested and operational?  | <input type="checkbox"/> | <input type="checkbox"/> |
| 5. Are required GPM's (verified by pressure differential) supplied to the chilled water side?<br>(See project specifications or selection and performance sheets available from ClimaCool Sales Rep)            | <input type="checkbox"/> | <input type="checkbox"/> |
| 6. Are the pressure differential flow sensors properly installed and wired to the CoolLogic controller?   | <input type="checkbox"/> | <input type="checkbox"/> |
| 7. Have all chiller coupling connections been leak tested?  | <input type="checkbox"/> | <input type="checkbox"/> |
| 8. Is water presently circulating through chiller?  | <input type="checkbox"/> | <input type="checkbox"/> |
| 9. Verified that temperature sensors and voltage/phase monitor have been installed?   | <input type="checkbox"/> | <input type="checkbox"/> |
| 10. Verified power supply agrees with chiller nameplate?  | <input type="checkbox"/> | <input type="checkbox"/> |
| 11. Is power and communication wiring complete to each module?  | <input type="checkbox"/> | <input type="checkbox"/> |
| 12. Verified that wiring and devices meet with approved electrical submittal drawings?  | <input type="checkbox"/> | <input type="checkbox"/> |
| 13. Is required load available to run multiple compressors at start-up?   | <input type="checkbox"/> | <input type="checkbox"/> |
| 14. Is a water header bypass installed at the chiller? <input type="checkbox"/> ClimaCool provided? <input type="checkbox"/> Field provided? (Check one)  |                          |                          |

If you checked "No" to any question above, provide the line reference number and the date of scheduled completion below. Please note **all conditions must be complete prior to the start-up date.**

---



---

\*This form must be completed and submitted to ClimaCool Corp. **three (3) weeks** prior to final scheduling of any Start-up.  
**Note:** If any of the above items are not complete at time of start-up, backcharges will be assessed for additional costs.

<b>Contractor Name:</b>	
_____	
<b>Address:</b>	
_____	
<b>(Authorized Signature)</b>	
_____	
<b>Phone:</b>	<b>Date:</b>
_____	_____