

Project Name:	Date:
Address/Phone:	

- | | YES | NO |
|--|--------------------------|--------------------------|
| 1. Are modules connected properly “per Codes and ClimaCool Installation Manual and completed Remote Condenser Warranty Agreement/Acknowledgement”?
(Installation, Operation & Maintenance (IOM) Manual is available at www.climacoolcorp.com) | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. Is there a 60-80 mesh strainer on the evaporator inlet water?
(Fill water to chiller being sure to pass through a 60-80 mesh strainer.) | <input type="checkbox"/> | <input type="checkbox"/> |
| 3. Is chilled water system filled, flushed and all air purged from system?
(All air must be purged from system prior to startup. See Filling the Water System in IOM) | <input type="checkbox"/> | <input type="checkbox"/> |
| 4. Are all pumps tested and operational? | <input type="checkbox"/> | <input type="checkbox"/> |
| 5. Are required GPM’s (verified by pressure differential) supplied to the chiller?
(See project specifications or selection and performance sheets available from ClimaCool Sales Rep) | <input type="checkbox"/> | <input type="checkbox"/> |
| 6. Are the pressure differential flow sensors properly installed and wired to the CoolLogic controller? | <input type="checkbox"/> | <input type="checkbox"/> |
| 7. Have all chiller coupling connections been leak tested? | <input type="checkbox"/> | <input type="checkbox"/> |
| 8. Is water presently circulating through chiller? | <input type="checkbox"/> | <input type="checkbox"/> |
| 9. Verified that temperature sensors and voltage/phase monitor have been installed? | <input type="checkbox"/> | <input type="checkbox"/> |
| 10. Verified power supply agrees with chiller nameplate? | <input type="checkbox"/> | <input type="checkbox"/> |
| 11. Is power and communication wiring complete to each module? | <input type="checkbox"/> | <input type="checkbox"/> |
| 12. Verified that wiring and devices meet with approved electrical submittal drawings? | <input type="checkbox"/> | <input type="checkbox"/> |
| 13. Is required load available to run multiple compressors at start-up? | <input type="checkbox"/> | <input type="checkbox"/> |
| 14. Is condenser functional to maintain condenser required operation?
(This includes maintaining “minimum” inlet temperature. See “Operational Limitations” in IOM). | <input type="checkbox"/> | <input type="checkbox"/> |

Note: Air Cooled Condenser installation, charging and checkout by others.

If you checked “No” to any question above, provide the line reference number and the date of scheduled completion below. Please note **all conditions must be complete prior to the start-up date.**

*This form must be completed and submitted to ClimaCool Corp. **three (3) weeks** prior to final scheduling of any Start-up.
Note: If any of the above items are not complete at time of start-up, backcharges will be assessed for additional costs.

Contractor Name:	
<hr/>	
Address:	
<hr/>	
Phone:	(Authorized Signature)
<hr/>	<hr/>
Date:	
<hr/>	