

Startup and Warranty Registration Form (Water-Cooled UCW/H)

Sign, date and E-mail to: technicalsupport@climacoolcorp.com or
 Fax: 405.815.3052 Attn: Technical Support

Ambient Temp: _____ Page 1 of 1

Project Name: _____
 Address: _____
 City/State/Zip: _____
 Start-up Date: _____

Contractor Name: _____
 Address: _____
 City/State/Zip: _____
 Phone No.: _____

Module

Model No.: _____
 Serial No.: _____
 Chiller No.: _____ Bank No.: _____

Compressor

Model No.: _____
 Serial No. 1: _____
 Serial No. 2: _____

Bank Water Pressures Entering / Leaving

Evaporator: _____ / _____ Δ P
 Condenser: _____ / _____ Δ P

Water Samples Taken (Mark "X")

Evaporator: Yes N/A
 Condenser: Yes N/A

"Flow devices" shut off chiller below 40% of flow for Evaporator and 25% for Condenser: Yes

**For initial MANDATORY water samples, bottles are provided.
 Follow instructions on label and mail the same day sample is taken.**

- ▶ All wiring terminations in module panel, safeties and compressors tightened: Yes No
- ▶ Rotation of scroll compressor is correct: Yes No

Voltage / Ground

L1 _____ L2 _____ L3 _____
 Low Voltage (24V): _____

Phase / Phase

L1/L2 _____ L2/L3 _____ L1/L3 _____

Compressor Circuit #1

Amperage: L1 _____ L2 _____ L3 _____
 Sight Glass Oil Level: _____
 Suction Pressure: _____
 Suction Temperature: _____
 Compressor Superheat: _____
 Discharge Pressure: _____
 Discharge Line Temperature (F): _____
 Discharge Gas Superheat (F): _____
 Liquid Line Temperature: _____
 Liquid Subcooling: _____
 Evaporator Entering Water Temperature: _____
 Evaporator Leaving Water Temperature: _____
 Condenser Entering Water Temperature: _____
 Condenser Leaving Water Temperature: _____
 Evaporator Pressure Differential: _____
 Condenser Pressure Differential: _____

Compressor Circuit #2

Amperage: L1 _____ L2 _____ L3 _____
 Sight Glass Oil Level: _____
 Suction Pressure: _____
 Suction Temperature: _____
 Compressor Superheat: _____
 Discharge Pressure: _____
 Discharge Line Temperature (F): _____
 Discharge Gas Superheat (F): _____
 Liquid Line Temperature: _____
 Liquid Subcooling: _____
 Evaporator Entering Water Temperature: _____
 Evaporator Leaving Water Temperature: _____
 Condenser Entering Water Temperature: _____
 Condenser Leaving Water Temperature: _____
 Software Version: _____

▶ **Verify Safety Setting Limits:**

Low Temp: <input type="checkbox"/>	High Pressure: <input type="checkbox"/>	Low Pressure: <input type="checkbox"/>
------------------------------------	---	--

▶ **Verify Safety Setting Limits:**

Low Temp: <input type="checkbox"/>	High Pressure: <input type="checkbox"/>	Low Pressure: <input type="checkbox"/>
------------------------------------	---	--

Rep Signature: _____ Print Name: _____
 E-Signature: Check Box (Authorized Signature)