

## Startup and Warranty Registration Form (Remote Air Cooled UCR)

Sign, date and E-mail to: [technicalsupport@climacoolcorp.com](mailto:technicalsupport@climacoolcorp.com) or  
 Fax: 405.815.3052 Attn: Technical Support

Ambient Temp: \_\_\_\_\_ Page 1 of 1

Project Name: \_\_\_\_\_  
 Address: \_\_\_\_\_  
 City/State: \_\_\_\_\_  
 Startup Date: \_\_\_\_\_

Contractor Name: \_\_\_\_\_  
 Address: \_\_\_\_\_  
 City/State: \_\_\_\_\_  
 Phone No.: \_\_\_\_\_

**Module**

Model No.: \_\_\_\_\_  
 Serial No.: \_\_\_\_\_  
 Chiller No.: \_\_\_\_\_ Bank No.: \_\_\_\_\_

**Compressor**

Model No.: \_\_\_\_\_  
 Serial No. 1: \_\_\_\_\_  
 Serial No. 2: \_\_\_\_\_

**Bank Water Pressures Entering / Leaving**

Evaporator: \_\_\_\_\_ / \_\_\_\_\_  $\Delta$  P \_\_\_\_\_  
 Evaporator "flow devices" shut of chiller below approx 40% loss of flow:  Yes

**Water Samples Taken: (Mark "X")**

Evaporator:  Yes  N/A  
 Yes

For initial MANDATORY water samples, bottles are provided. Follow instructions on label and mail the day sample is taken.

► All wiring terminations in module panel, safeties and compressors tightened:  Yes  No  
 ► Rotation of scroll compressor is correct:  Yes  No

**Voltage / Ground**

L1 \_\_\_\_\_ L2 \_\_\_\_\_ L3 \_\_\_\_\_  
 Low Voltage (24V): \_\_\_\_\_

**Phase / Phase**

L1/L2 \_\_\_\_\_ L2/L3 \_\_\_\_\_ L1/L3 \_\_\_\_\_

**Compressor Circuit #1**

Amperage: L1 \_\_\_\_\_ L2 \_\_\_\_\_ L3 \_\_\_\_\_  
 Sight Glass Oil Level: \_\_\_\_\_  
 Suction Pressure (psig): \_\_\_\_\_  
 Suction Temperature (F): \_\_\_\_\_  
 Compressor Superheat (F): \_\_\_\_\_  
 Discharge Pressure (psig): \_\_\_\_\_  
 Discharge Temperature (F): \_\_\_\_\_  
 Discharge Gas Superheat (F): \_\_\_\_\_  
 Condenser Liquid Line Temperature (F): \_\_\_\_\_  
 Condenser Liquid Subcooling Temp (F): \_\_\_\_\_  
 Evaporator Entering Water Temp. (F): \_\_\_\_\_  
 Evaporator Leaving Water Temp. (F): \_\_\_\_\_  
 Condenser Entering Air Temp. (F): \_\_\_\_\_  
 Condenser Leaving Air Temp. (F): \_\_\_\_\_  
 Evaporator Pressure Differential (psig): \_\_\_\_\_

**Compressor Circuit #2**

Amperage: L1 \_\_\_\_\_ L2 \_\_\_\_\_ L3 \_\_\_\_\_  
 Sight Glass Oil Level: \_\_\_\_\_  
 Suction Pressure (psig): \_\_\_\_\_  
 Suction Temperature (F): \_\_\_\_\_  
 Compressor Superheat (F): \_\_\_\_\_  
 Discharge Pressure (psig): \_\_\_\_\_  
 Discharge Temperature (F): \_\_\_\_\_  
 Discharge Gas Superheat (F): \_\_\_\_\_  
 Condenser Liquid Line Temperature (F): \_\_\_\_\_  
 Condenser Liquid Subcooling Temp (F): \_\_\_\_\_  
 Evaporator Entering Water Temp. (F): \_\_\_\_\_  
 Evaporator Leaving Water Temp. (F): \_\_\_\_\_  
 Condenser Entering Air Temp. (F): \_\_\_\_\_  
 Condenser Leaving Air Temp. (F): \_\_\_\_\_  
 Evaporator Pressure Differential (psig): \_\_\_\_\_  
 Software Version: \_\_\_\_\_

► **Verify Safety Setting Limits:**

Low Temp: <input type="checkbox"/>	High Pressure: <input type="checkbox"/>	Low Pressure: <input type="checkbox"/>
------------------------------------	---	--

► **Verify Safety Setting Limits:**

Low Temp: <input type="checkbox"/>	High Pressure: <input type="checkbox"/>	Low Pressure: <input type="checkbox"/>
------------------------------------	---	--

**Notes:** \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Rep Signature: \_\_\_\_\_ Print Name: \_\_\_\_\_  
 E-Signature:  Check Box (Authorized Signature)